

Directorate of Urban Administration and Development, M.P. Bhopal

Check List (53 Points) of fire Installation proposal/Plan

(Fire NOC)

1	Name of the building	NEW ERA PUBLIC ACADEMY
2	Address of the Building	PLOT NO.- 128/3 , 128/4 WARD NO.- 19, ZONE NO.- 17 COLONY KUMEDI INDORE M.P.
3	Name and Address of builder/Promoter	DIRECTOR :- SHRI HEMANT S/O YOESH CHANDRA JI MITTAL ADD: - E-46 , MIG COLONY INDORE (M.P.)
4	Name and Address of owner/occupiers of Individual Flats.	DIRECTOR :- SHRI HEMANT S/O YOESH CHANDRA JI MITTAL ADD: - E-46 , MIG COLONY INDORE (M.P.)
5	Plot Area a. Title b. Land use (in case of residential building Indicate no. of dwelling units)	1120.00 SQ MTR.
6	Covered area (at grade level)	650.32 SQ.MTR.
7	Height of the building	9.0 Mtr.
8	a. Overall height (from grade level) b. Approved/Provisional set back areas conforming to building bye-laws are as follows : 1. Front- 2. Back – 3. Left Side – 4. Right Side –	6 Mtr. FRONT- 6.0 BACK – 6.0 LEFT SIDE – 3.0 RIGHT SIDE-6.0
9	a. Number of basements (Please Indicate level below grade in each case) b. If basement extends beyond the building line, please indicate the load bearing strength of the roof of basement. c. Area of basement d. Whether any piazza is proposed? If so, details of the level of piazza and ramps etc. be indicated	YES
10	Number of Floors (including ground floor)	Ground Floor (650.32 sq.mtr) + First Floor (650.32 Sq. mtr) + (second floor 650.32 Sq.mtr.) TOTAL BUILT UP AREA – 1951 SQ.MTR
11	Occupancy (Use-please mention separately for basement & floors)	Educational Building
12	Covered area of typical floor of bldg. Blocks.	Ground Floor Sq.mtr.
13	Parking areas (please give details)	Open

For New Era Public Academy


Authorised Signatory

SHIVRAJ
SINGH
GURJAR

Digitally signed by
SHIVRAJ SINGH
GURJAR
Date: 2026.06.20
20:01:34 +05'30'

14	Details of surrounding property features	East : Survey No.128/5 West : Open Land North: Survey No.-127/1/4 South: Road
15	Approach to proposed building, width of the road and connecting roads, if any	18 Mtr. Wide Road
16	Please give details of water supply available exclusively for fire fighting.	10000 Ltr. Over head Tank
17	Has wet riser(s) been provided? If so, please indicate the number of risers and internal dia of each.	No
18	Has any down comer been provided? If so, please give details.	YES 100 mm internal dia.
19	Please indicate the present arrangement for replenishment of water for fire fighting.	Bore well
20	Is a public or other water storage facility available nearby? If so, please give the capacity and distance from your building; also please indicate if it is readily accessible.	NA
21	Please give any other information that you can, regarding available of water supply for fire fighting.	NA
22	Have internal hydrants been provided? If so, please indicate no. of hydrants on each floor including basement(s) and terrace.	1 Nos. At Ground Floor
23	Have first add-hose reels been provided? If so, please indicate: a. No. of hose reels on each floor including basement(s) b. Bore and length of hose-reel tubing on each reel. c. Size (bore) and type of nozzle fitted to each hose reel. d. Is the hose reel connected directly to the riser or to the hydrant outlet?	YES a. Hose Reel Provided Ground To Second Floor –Each floor 3 Nos. b. 25 MM 30 mtr. c. 5 MM Shut Off d. YES
24	Has fire hose been provided near each hydrant? If so, please indicate a. The type of hoses b. The size (bore) of hoses. c. The length of each hose d. Total number of hoses provided near each hydrant.	Yes a. 18 Nos. b. 63 mm c. 15 Mtr. d. 2 Nos.
25	Have branch pipes been provided? If so, please Indicate a. The type of branch pipes b. Size of nozzle fitted to each branch	Yes a. SS Branch Pipe b. 1 No.
26	a. If the basement is used for car parking or storage, has it been sprinkled? b. Whether any cubicals proposed in the basement? If so, the area of each cubical be indicated? c. Whether segregation/compartimentation of the basement has been provided? If so, please indicate	NA
27	Is the building equipped with automatic fire detection and alarm system? If so, please indicate: a. The type of detectors used b. The standard to which the detectors confirm c. The code to which the installation confirms.	NA
28	Have manual call boxes been installed in the building for raising an alarm in the event of an outbreak of fire? If so, please give details	Yes, Manual Call Point With Hotter Provided

For New Era Public Academy


Authorised Signatory

SHIVRAJ
SINGH
GURJAR

Digitally signed
by SHIVRAJ
SINGH GURJAR
Date: 2026.06.20
20:01:23 +05'30'

		03 NOS. Each Floor
29	Has public address system been provided between the various floors and the fire control room in entrance lobby?	NA
30	Has an intercom system been provided between the various floors and the fire control room in entrance of the building?	Yes
31	Has a fire control room be provided in the entrance lobby of the building?	NA
32	How many staircases have been provided in the building? Please indicate in each case: a. Width of the stairway b. Width of the treads c. Height of the rigors d. if the treads are of the non-slip type.	01 No. a. 1800mm b. 250 c. 250 mm d. Yes
33	What is the average occupant load per floor?	100 To 300 Persons
34	How many lifts have been installed in the building? Please indicate in each case. a. The floors between which the lift runs. b. The type of doors fitted to the lift car and at each landing c. Fire resistance rating of lift car and landing doors, if known. d. Floor area of the lift car. e. Loading capacity of the lift car. f. Has communication system been installed in the lift for car? g. Has a Fireman's switch been installed in the lift for grounding it in the event of fire?	NA
35	Have any stationary fire pump(s) been installed for pressurizing the wet riser? If so, please indicate a. The number of pumps b. The size of suction and delivery connection of each pump c. The output of each pump. d. The maximum head against which the pump can operate at the output mentioned at (c) e. Is the pump automatic in action?	Yes a. Booster Pump b. 125/100 mm c. 31 mtr. d. Yes
36	Has a standby source of power supply been provided? Lift is through a generator, please indicate a. the capacity (output) b. the functions that can be maintained simultaneously by the use of generator, such as operating lift(s) fire pumps emergency lighting etc. c. Is the generator automatic in action or has to be started manually?	1 Nos. DG sets with 200 KVA installed and are operated Automatically.
37	Has any yard hydrant been provided from the building's fire pump?	NA
38	Where more than one lifts are installed in a common enclosure have individual lifts been separated by fire resisting walls or 2 hours fire rating?	NA
39	Has the lift shaft(s) lift lobby or stairwell been pressurized? If so, give details.	NA
40	Have the lift lobbies and staircase been effectively enclosed to prevent fire/smoke entering them from outside at any floor?	NA
41	Have all exists and direction of travel to each exit been sign-posted with illuminated signs?	Yes
42	Has a false ceiling been provided in any portion of the building? If so, please indicate location and also mention if the material used for the false ceiling is combustible or non-combustible.	Yes, material of false ceiling is non combustible

For New Era Public Academy



Authorised Signatory

SHIVRAJ
SINGH
GURJAR

Digitally signed by
SHIVRAJ SINGH
GURJAR
Date: 2026.06.20
20:01:07 +05'30'

43	Is the building centrally air-conditioned? If so, please indicate a. The material used for construction of duct and its fittings. b. The type of tinning used for ducts, if any c. The type of lagging used, if any for insulating any portion of the duct, please also indicate how the lagging is secured. d. If false ceiling is provided, please give information as at 42 above e. If plenum is used a return air passage has it been protected with fire detectors? Please give details. f. Has a separate AHU been provided for each floor? g. Whether automatic shut down of AHU is coupled with detection system? h. Is the ducting for each floor effectively isolated or is it continuous or more than one floors? i. Are the fire dampers being provided?	Not centrally air cooled
44	Where are the switchgear and transformers located? If inside the building, please indicate. a. If the switchgear and transformer(s) have been housed in separate compartments, effectively separated from each other and from other portion of the buildings by a four hours fire resistive wall? b. What precautions have been taken to prevent a possible fire in the transformer(s) from spreading?	100 KVA transformers located
45	I Where electric cables, telephone cables, dry/wet risers/down comers pass through a floor or wall have the spaces (apertures) round the cables/pipes been effectively sealed/plugged with non-combustible, fire resistant material? II Ventilation a. Whether natural ventilation is relied upon? If so give details of the vents for the stairwell, lift shaft. b. Whether mechanic ventilation has been proposed? If so, give details of the proposed system indicating the number of air changes for the basement and other floors. c. Whether mechanical ventilation is coupled with automatic detection system? Please give details of the system.	Yes, cables are non-combustible, fire resistant Natural ventilation through doors and windows
46	Please indicate the number and type of fire extinguishers provided at various indications and the arrangement for the maintenance of the extinguishers.	1.ABC Type fire Extinguisher 6 kg – 04 Nos 2. 9 Ltr Foam Type Fire Extinguisher -- 04 NOs. 2.Portable CO2 Type fire Extinguisher 2 kg - 01 No
47	Please indicate if all fire extinguishers bear the ISI certification mark.	Yes ISI marked
48	Whether the refuge area has been provided? If so, the floor on which provided and the total area provided floor-wise.	NA
49	Are the occupants of the building systematically trained in fire prevention, use of fire extinguishers and emergency procedures? If so, please give details.	Yes
50	Does an emergency organization exist in the building? If so, please	Yes

For New Era Public Academy


Authorised Signatory

SHIVRAJ
SINGH
GURJAR

Digitally signed
by SHIVRAJ SINGH
GURJAR
Date: 2026.06.20
20:00:51 +05'30'

	give details and append a copy of the emergency (Fire) orders	
51	Has a qualified Fire Officer been appointed for the building either individually or jointly with other building(s)	NA
52	Has the building been protected against lightening? If so, does the lightening protect confirm to any code? Please indicate details.	Yes, As per NBC 2005 PART 4 & IS:2309 - 1989
53	The work has not been started on site and construction will be started only after final approval of the Competent Authority the position of construction site is given below:	Building Constructed

For New Era Public Academy



Authorised Signatory

Owner's Signatures

Name : HEMANT MITTAL

Date 18.06.2026

Mobile No. 99260-62069

SHIVRAJ
SINGH

GURJAR

Name -----

Designation

Organisation

Mobile No.

E-mail ID

Digitally signed by
SHIVRAJ SINGH
GURJAR

Date: 2026.06.20

20:00:35 +0530

Success!

Fire NOC Application Created Successfully.

ID: AB-2600001200

Please save this ID for future reference.

OK